










PCCD Campus Project Sequence

COLLEGE OF ALAMEDA – COLLEGE COUNCIL PRESENTATION 26 FEBRUARY 2020



Sharing the Plan

Presented to:

- District Facilities and IT Committee Joint Meeting November 1, 2019
- District Facilities Committee December 6, 2019
- Laney College Facilities Committee December 2, 2019
- College Council, Laney College December 11, 2019
- Executive Cabinet December 16, 2019
- College Council, Berkeley City College December 16, 2019
- DGS Team Meeting January 8, 2020
- Laney College Flex Day January 17, 2020

Proposed Roadshow:

- College of Alameda February 26, 2020
- BCC Town Hall March 17, 2020
- Merritt Need to schedule
- Others?

Measure G Project List – Phase 1

Phase 1 – State funded & G.O. Bonds

- Laney Learning Resource Center \$74.883M TPC
- Laney Theater Modernization \$26.152M TPC
- Merritt CDC \$19.726M TPC
- Merritt Horticulture \$22.256M TPC
- COA Auto Tech & Diesel \$33.294M TPC

Phase 1 – Measure G only

- COA Science Center \$47.000M TPC
- BCC Classroom Building \$73.700M TPC
- Merritt Building S Ground Floor 24.000M TPC

Measure A project needing PM/CM

COA Aeronautics phase 1 - \$6M

Energy Projects

Prop 39 Energy Projects and others

Close Out projects

BEST Center and others

Infrastructure Projects

- Mechanical / Electrical upgrades
- Security Camera upgrades
- Blue light phones phase 2
- ACAMs on four campuses
- ADA transition plan
- Roof replacements
- Elevators
- Fire Alarms

1 ESTIMAT	ED DISTRIBU	JTION PERCENTAGES FOR MEASURE G, BASED ON CAMPUS PRIO	RITY SPREAD	SHEET (200107 v.5 - ch	anges shown in red	notes)					
	FTMP		Priority	Revised Total Cost		Measure G	Jan 7, 2020	Measure (9 Percentage	% FTES Jan 7	
2 College	notation	Project Description	Ranking	(Corlett sprdsheet)	Net Adjustment	Contribution	Adjustment	Contributio	n Meas G	revision	Notes
3 СОА	A1	Upgrade and Replacement of Main 3000A Elec Switchboard	TOP								
4	A2	Major Upgrade for New Centreal Heating Hot Water Plant	TOP								
5	АЗ	Gvil Infrastructure High Priority Projects	TOP	\$ 13,330,000	\$ 1,000,000	\$ 14,330,000	\$ -	\$ 14,330,000	1.79%		Increase requested due to infrastructure need
6	A4	Buildings C & D replacement (STEM project on campus)		\$ 47,000,000	\$ -	\$ 47,000,000	\$ -	\$ 47,000,000	5.88%		
7		Aviation Complex phase 1		\$ -	\$ 3,000,000	\$ 3,000,000	\$ -	\$ 3,000,000	0.38%		Federal funding TPC \$6.0M, 50% split
8	A5	Aviation Complex phase 2		\$ 15,500,000	\$ 1,926,000	\$ 17,426,000	\$ -	\$ 17,426,000	2.18%		State funding TPC \$28.8M, State contrib \$11.374M
9	A6	Automotive Center Replacement		\$ 40,300,000	\$ (23,867,000)	\$ 16,433,000	\$ (179,000)	\$ 16,612,000	2.08%		State funding TPC \$33.294M, \$16.682M State Contrib (correct math error)
10	A7	Performing Arts Center		\$ 20,000,000	\$ (20,000,000)	\$ -	\$ -	\$ -	0.00%		Private funds for project in exchange for land contribution
11	A9	Building F Modernization Project (Student Center)		\$ 12,000,000	\$ -	\$ 12,000,000	\$ -	\$ 12,000,000	1.50%		
12	IT*	Technology (campus network refresh, IT, security)		\$ 6,520,000	\$ -	\$ 6,520,000	\$ -	\$ 6,520,000	0.82%		
13		SUB-TOTA	\$ 154,650,000	\$ (37,941,000)	\$ 116,709,000	\$ (179,000)	\$ 116,888,000	FTES:	2602.00	Variance bond % to FTES % (below):	
14		% of bond funding per campus:			N	14.59%	7000 70	14.619	% of FTES:	17.65%	-3.04%
15 BCC	B1A, B4	2118 Milvia Street (new)		\$ 71,500,000	\$ 2,200,000	\$ 73,700,000	\$ -	\$ 73,700,000	9.21%		TPC 82.500M, \$8.800M from Measure A
16	B1B, B4	2050 Center - Reconfiguration of existing building		\$ 27,200,000	\$ -	\$ 27,200,000	\$ -	\$ 27,200,000	3.40%		
17		Infrastructure repair		\$ -	\$ 5,000,000	\$ 5,000,000	\$ -	\$ 5,000,000	0.63%		Undefined repair, infrastructure
18	IT	Technology (campus network refresh, IT, security)		\$ 6,720,000	\$ -	\$ 6,720,000	\$ -	\$ 6,720,000	0.84%		
19		SUB-TOTAL:		\$ 105,420,000	\$ 7,200,000	\$ 112,620,000	\$ -	\$ 112,620,000	FTES:	3151.00	Variance bond % to FTES % (below):
20		% of bond funding per campu	JS:	13.18%		14.08%		14.089	% of FTES:	21.38%	-7.30%
21 Laney	L1	Upgrade & replace all major electrical unit substations	TOP								
22	L3	Replace domestic hot water	TOP								
23	L4	Replace compressed air system	TOP								
24	L5	Replace domestic cold & hot water & compressed air piping	TOP	\$ 13,300,000	\$ 51,600,000	\$ 64,900,000	\$ (28,879,000)	\$ 36,021,000	4.50%		Move to future project TBD (Laney Art?)
25	L6	Student Activity Ctr (SAC) & Student Welcome Ctr (1 stop)		\$ 91,100,000	\$ -	\$ 91,100,000	\$ (43,100,000)	\$ 48,000,000	6.00%		SAC at \$19.200M & 1-Stop at \$28.800M, Move to Sustainability & Library Bks
26	L7	STEAM Center		\$ 150,800,000	\$ (51,600,000)	\$ 99,200,000	\$ -	\$ 99,200,000	12.40%		Recalc based on \$1600 per GSF, 62,000 GSF = 99.200M
27	L8	Library Learning and Resource Center		\$ 57,000,000	\$ -	\$ 57,000,000	\$ -	\$ 57,000,000	7.13%	1	State funding TPC \$74.883; \$23.2M Meas A, therefore, \$5.317M contingency
28	L11	Mechanical and utility upgrade (central plant or other)		\$ 42,700,000	\$ (32,700,000)	\$ 10,000,000	\$ -	\$ 10,000,000	1.25%		Repl w mech upgrade project; CP not maintainable w existing staff
29		Laney Theater modernization		\$ -	\$ 17,505,000	\$ 17,505,000	\$ -	\$ 17,505,000	2.19%		State funding TPC \$26.152M, State contrib=\$8.647M
30		Laney Locker room modernization		\$ -	\$ 4,250,000	\$ 4,250,000	\$ -	\$ 4,250,000	0.53%	ĺ	Meas G funding est per SMC, \$12.000M, \$7.750M from Measure A
31	new	TBD at NW corner (modernization of partial bldg for ART?)		\$ -	\$ -	\$ -	\$ 28,800,000	\$ 28,800,000	3.60%		Modernization est is 36,000 GSF x 2 flrs x \$400/ft
32	IT	Technology (campus network refresh, IT, security)		\$ 6,620,000	\$ -	\$ 6,620,000	\$ -	\$ 6,620,000	0.83%		
33		SUB-TOTA	\$ 361,520,000	\$ (10,945,000)	\$ 350,575,000	\$ (43,179,000)	\$ 307,396,000	FTES:	5672.00	Variance bond % to FTES % (below):	
34		% of bond funding per campu	us:	45.19%		43.82%		38.429	% of FTES:	38.48%	-0.05%
35 Merritt	M1	Upgrade and replace all major electrical unit substations	TOP								
36	M2	Gvil infrastructure high priority projects	TOP	\$ 13,330,000	\$ -	\$ 13,330,000	\$ (2,500,000)	\$ 10,830,000	1.35%		Move to Fence at Parking Lot B
37	M3	Demolish building A and replace (art bldg)		\$ 41,000,000	\$ -	\$ 41,000,000	\$ -	\$ 41,000,000	5.13%		
38	M4	Renovate Building D (old science bldg)		\$ 56,000,000	\$ (32,000,000)	\$ 24,000,000	\$ -	\$ 24,000,000	3.00%		\$14.359M to renov old science and building S (shelled out space)
39	M5	Renovate Buildling E and F (locker room and gym)		\$ 33,000,000	\$ -	\$ 33,000,000	\$ -	\$ 33,000,000	4.13%		
40	M9	Child Development Center		\$ 9,000,000	\$ 4,685,000	\$ 13,685,000	\$ -	\$ 13,685,000			State funding TPC \$19.726M, \$6.041M from State
41		Horticulture Building replacement		\$ -	\$ 12,180,000	\$ 12,180,000	\$ -	\$ 12,180,000	1.52%		State funding TPC \$22.256M, \$10.076M from State
42	new	Fence at parking lot B		\$ -	\$ -	\$ -	\$ 2,500,000	\$ 2,500,000	0.31%		
43	IT	Technology (campus network refresh, IT, security)		\$ 7,820,000	\$ -	\$ 7,820,000	\$ -	\$ 7,820,000	0.98%		
44		SUB-TOTA	SE	\$ 160,150,000	\$ (15,135,000)	\$ 145,015,000	\$ -	\$ 145,015,000	FTES:	3316.00	Variance bond % to FTES % (below):
45		% of bond funding per campu	us:	20.02%		18.13%		18,139	% of FTES:	22.50%	-4.37%
46 District	D1	New Administrative Complex (cancel and repl w/infrastr)		\$ 46,700,000	\$ (42,339,000)	\$ 4,361,000	\$ -	\$ 4,361,000	0.55%	0.00%	Remaining funds for mech & water proofing upgrades in DO
47	IT [®]	Technology (campus network refresh, IT, security)		\$ 6,720,000	\$ -	\$ 6,720,000	\$ -	\$ 6,720,000	0.84%		Name Name of the State of the S
48				\$ 53,420,000	\$ (42,339,000)	\$ 11,081,000	\$ -	\$ 11,081,000	FTES:		Variance bond % to FTES % (below):
49				6.68%		1.39%		1.399	% of FTES:	0.00%	1.39%
50 Program		Program Contingency (5% + accumulated interest)		\$ -	\$ 40,000,000	\$ 40,000,000	\$ -	\$ 40,000,000	5.00%		5% program contingency (best practice)
51		Program Management (internal and external)		\$ -	\$ 24,000,000	\$ 24,000,000	\$ (4,000,000)	\$ 20,000,000	2.50%		Move to Library Equip & Books
52	new	Sustainability Plan Implementation		\$ -	\$ -	\$ -	\$ 40,000,000	\$ 40,000,000	5.00%		
53	new	Library Equip and Books		\$ -	\$ -	\$ -	\$ 7,000,000	\$ 7,000,000	0.88%		Original request was \$10M
54		SUB-TOTA	KL:	\$ -	\$ 64,000,000.00	\$ 64,000,000.00	\$ 43,000,000.00	\$ 107,000,000) i	0.00	and the same of th
55								2.509	6 % of FTES:	0.00%	2.50%
56		TOTAL MEASURE G FUND	OS:	\$ 835,160,000		\$ 800,000,000		\$ 800,000,000		14741.00	A principal desired
57		BUDGET FOR MEASURE	G:			\$ 800,000,000		* *			
		Transport from the Control of the Co									<u> </u>

Budget Development Drivers

- FTES per campus
 - Laney College: 5,672
 - Merritt College: 3,316
 - *BCC College: 3,151*
 - *COA College: 2,602*
- 2017 Facilities and Technology Plan
 - Board approved March 13, 2018
- State Funding Cycle & Schedule (requires commitment of 50% 67% local funds)
 - Merritt CDC: AE3 Architects selected, P phase due on February 29, 2020
 - Laney LRC: Noll & Tam + Cavagnero & Associates selected architects, P phase due on February 29, 2020
 - COA Auto & Diesel Tech: Final Selection Interview on January 9, 2020
 - Laney Theater Modernization: Final Selection Interview on January 10, 2020
 - Merritt Horticulture: Final Selection Interview on January 17, 2020












College of Alameda


NEW CENTER FOR LIBERAL ARTS (MEASURE A AND G)
AUTO TECHNOLOGY & DIESEL (STATE AND MEASURE G FUNDED)
SCIENCE BUILDING (MEASURE G FUNDED)
PERFORMING ARTS CENTER (PUBLIC-PRIVATE PARTNERSHIP)




Project 1: COA New Auto/Diesel Complex Construction Cost Budget: \$26,000,000

The Construction Cost Budget includes, but is not limited to:

Building B on the College of Alameda campus was constructed in 1970 and consists of 25,456 ASF (30,176 GSF) of space primarily servicing the Auto Technologies program. Eightyseven percent of the space in this building is Laboratory and Lab Service for the Automotive Technology instructional program. The Diesel Tech program is offered across campus in Building E. New technologies including alternative fuels (fuel cells, hybrids, etc.) have created changes in the methods of teaching and the tools and equipment used in the industry today resulting in the need for the college to reconfigure the space. The Auto and Diesel Tech program for the District is offered only at College of Alameda. The new facility that will replace Buildings B and E will total approximately 39,520 GSF totaling an additional 9,344 GSF.





The Process Going Forward

- AECOM hired as the overall G.O. bond Program Manager (Measure A and G)
 - Assistance developing Bond Spending Plan
 - Development of Controls and Procedures
 - Implement software system to track projects and provide consistent reporting tools
 - *COA College: 2,602*
- Diesel and Auto Technology project
 - JK Architects hired to design the project
 - Schedule Milestones
 - Design: March 2020 August 2020
 - Working Drawings: September 2020 March 2021
 - DSA: April 2021 December 2021
 - Bid and Award of Contract: January 2022 March 2022
 - Construction Start: April 2022
- STEM Project
 - Design-Build delivery method contemplated
 - Will replace 860 Atlantic, returning Science to the campus

The New Center for Liberal Arts (NCLA)

- Overaa selected as Design-Build Entity (DBE), with Noll & Tam Architects
 - Estimated completion date: July 2020
 - Exterior cladding in process
 - Interior finishes ongoing
 - Furniture and IT ordered
- Project Program Includes:
 - Studio Art
 - Schedule Milestones
 - Design: March 2020 August 2020
 - Working Drawings: September 2020 March 2021
 - DSA: April 2021 December 2021
 - Bid and Award of Contract: January 2022 March 2022
 - Construction Start: April 2022
- STEM Project
 - Design-Build delivery method contemplated
 - Will replace 860 Atlantic, returning Science to the campus




























Berkeley City College

NEW CLASSROOM BUILDING (MEASURE G)
BACKFILL MODERNIZATION (MEASURE G)

Berkeley City College

Atrium of main building. This building will be modified during phase 2, after the phase 1 project is complete.



MASTER PLAN PROJECTS

	FACILITIES*					
B1A	Milvia Street 3rd Floor Build Out					
в1в	Existing Main Building Reconfigurations					
В4	Additional Facility and/or Land					
	TECHNOLOGY					
B2	Complete Wi-Fi Deployment					
UL	N. 5.1 P.					

^{*} Bolded Projects are depicted on the Master Plan in Fig. 3.1

Figure 3.1: The Master Plan



MASTER PLAN PROJECTS

	FACILITIES*					
B1A	Milvia Street 3rd Floor Build Out					
в1в	Existing Main Building Reconfigurations					
В4	Additional Facility and/or Land					
	TECHNOLOGY					
B2	Complete Wi-Fi Deployment					
UL	N. 5.1 P.					

^{*} Bolded Projects are depicted on the Master Plan in Fig. 3.1

Figure 3.1: The Master Plan Phase 1: New Classroom Building B1B Kittredge Street

MASTER PLAN PROJECTS

	FACILITIES*					
B1A	Milvia Street 3rd Floor Build Out					
в1в	Existing Main Building Reconfigurations					
В4	Additional Facility and/or Land					
	TECHNOLOGY					
B2	TECHNOLOGY Complete Wi-Fi Deployment					

^{*} Bolded Projects are depicted on the Master Plan in Fig. 3.1

Figure 3.1: The Master Plan **New Classroom Building** B1B Phase 2: Modernize Existing Classroom Building Kittredge Street

Where we are now...

NEW BUILDING: 6 floors

Added area: 60,000 GSF

Renovation at 2050 Center Street

PROGRAM GOALS

TWO BUILDINGS TO CREATE A SINGLE CAMPUS

• INCREASE GENERAL CLASSROOM SPACE (QUANTITY AND SIZE)

INCREASE LIBRARY & LEARNING RESOURCE CENTER SPACES

PROGRAM GOALS

- INCREASE LAB SPACE IN 2050 CENTER
- INCREASE OFFICE SPACE FOR FULL- AND PART-TIME FACULTY
- SUPPORT STUDENT SUCCESS
 - Health Center
 - Multi-Center/Learning Communities
 - Student Study Space

2016/2017 - MILVIA RENOVATION PROJECT

2019 – BCC CAMPUS EXPANSION PROJECT

2000 Center – to be relinquished

2000 Center – to be relinquished

2118 Milvia

Complete Building – not an outpost

Expand Classrooms (replace 2000 Center + 4)

Faculty

Administrative Offices (Dean)

Student Activities and Services

- Health center
- Veterans
- Learning Communities
- Bookstore
- Student Lounge

Renovation Footprint (2 ½ Floors) – 25,000 OGSF

2050 Center

Minor Reassignment

• Repurpose space vacated by functions moving to Milvia

Renovation Footprint - NOT INCLUDED in Project

2118 Milvia

Complete Building – not an outpost

Expand Classrooms (replace 2000 Center + 10)

Faculty (full and part time)

Administrative Offices (Dean + College Administration)

Art Studios

Outdoor Roof Space

Student Activities and Services

- Health center
- Veterans
- Multi-Cultural Center
- Bookstore
- Student Lounge
- Learning Resource Center

New Building Footprint (6 Floors) – 60,000 OGSF

2050 Center

Targeted Remodel


- Expand STEM Labs
- Classrooms
- Expand Library
- Improve faculty offices


Renovation Footprint – APPROXIMATELY 27,700 GSF

INSTRUCTIONAL SPACE SUMMARY

SPACE TYPE	BEFORE PROJECT	AFTER PROJECT				
	Total	Total	Milvia	Center		
Classrooms	28*	34	13	21		
Large Lecture	2	2	0	2		
Computer Classrooms	10	11	1	10		
Science Labs	5	9	0	10		
Art Studios	2	2	2	0		
	*Includes Annex					

SIZE COMPARISON






FLOOR 1 – 2118 MILVIA ST.




FLOOR 2 – 2118 MILVIA ST.



FLOOR 3 – 2118 MILVIA ST.




FLOOR 4 – 2118 MILVIA ST.




FLOOR 5 – 2118 MILVIA ST.



FLOOR 6 – 2118 MILVIA ST.



ROOF – 2118 MILVIA ST.













Merritt College


CHILD DEVELOPMENT CENTER (STATE AND MEASURE G FUNDED)
HORTICULTURE PROGRAM (STATE AND MEASURE G FUNDED)
GROUND FLOOR BUILDING S (MEASURE G FUNDED)
GYMNASIUM REPLACEMENT (STATE AND MEASURE G FUNDED)

Merritt College STEM building

Measure A funded

Measure G will complete the ground floor, which is shelled in.





Project Site Area 1 6-5-19







Application to this Project



Metal Panel System "Expression Wall"

Glass Storefront "Prism"

Stucco

More Conventional



Lobby Rendering 2





Lobby Rendering 3







Merritt College New Horticultural Complex

Construction Cost Budget: \$17,500,000

The new Horticulture Complex at Merritt College replaces the existing horticulture facility which has experienced increased enrollment and is operating in inefficient facilities that are 30 plus years old. The facility measures 8,383 GSF. The new facility is estimate to measure 19,032 GSF which totals a 10,649 GSF increase. The program is one of the more popular career programs offered on the campus offering 30-40 courses every semester. It is located on the campus in a remote area that provides for adequate open space for plant propagation and landscaping applications. The program generates roughly 3000 WSCH (200 FTEs annually) a significant portion of which is laboratory.

The existing large lecture rooms are no longer appropriate to the instructional program. As a result of this project, lecture space is reduced and lab space is created and reconfigured to more accurately reflect the nature of the curriculum today. The project addresses a number of issues: Laboratory/lecture spaces are not configured to techniques and practices of horticulture today (particularly in the increased demand for landscape design); the facility lacks security and due to its isolated location on campus is subject to vandalism; health and safety improvements including chemical storage; the diesel fuel tank, restrooms, deterioration of equipment and tools necessarily stored outside, electrical and communications systems cannot support today's technology. The ASF/GSF is increased to accommodate code issues related to chemical/materials security and storage, separation of fuel and fuel driven vehicles from instructional areas, restroom/occupancy deficiencies, and ADA access.















Laney College


LOCKER ROOM MODERNIZATION (MEASURE A AND G)

LIBRARY / LRC (STATE AND MEASURE G FUNDED)

THEATER MODERNIZATION (STATE AND MEASURE G FUNDED)

SCIENCE PROJECT (MEASURE G FUNDED)

STUDENT ACTIVITIES CENTER AND STUDENT SERVICES CENTER (MEASURE G FUNDED)




EXISTING PLAN

The existing Locker space is below the plaza, adjacent to the Gymnasium. The space is accessed via main campus pathway adjacent to the pool. Currently, Men and Women enter from separate doors and corridors. Storage areas are located within gendered areas, making it difficult for coaches, faculty and staff to access storage if they are of opposite gender. Students currently gather outside of coach offices and sit on concrete floor of exterior corridor to study, receive tutoring and do homework. Although the space is accessed via ramp, somewhat at grade, once inside the space it feels like a basement and has been called 'dungeon' by the students.

PROJECT SYNOPSIS

Laney College Locker Feasibility Study





Laney Locker Room – Measure A

Scope of work

- Remodel W and M locker rooms in response to OCR complaint
- Conference & Meeting Rooms
- ADA Improvements
- Storage
- HVAC
- Electrical
- Plumbing



Cost Estimate Summary

Laney College Locker Feasibility Study 12.23.17

Cost Estimate:

he total cost of a Peralta project is estimated to include a 10% standard contingency based on construction cost. Project funding should be based on a more detailed analysis of the categories associated with the 10%.

	Construction	10% Mark-up	Total
Basic Scope			
Phase I: Men's Locker Room	\$1,490,000.00	\$149,000.00	\$1,639,000.00
Phase II: Women's Locker Room	\$4,720,000.00	\$472,000.00	\$5,192,000.00
Phase III: Storage	\$600,000.00	\$60,000.00	\$660,000.00
Phase IV: ADA Path of Travel	\$40,000.00	\$4,000.00	\$44,000.00
Subtotal	\$6,850,000.00	\$685,000.00	\$7,535,000.00
Other Req'd Contracts	\$1,290,000.00		\$1,290,000.00
Total Base Scope	\$8,140,000.00	\$685,000.00	\$8,825,000.00

Assumptions:

This cost estimate is based on several assumptions, including:

- 1. Current architectural services contract expanded to cover larger project.
- 2.All other contracts competitively bid, with at least 3 bids received.
- 3.GC allowed to work during regular daytime hours on weekdays.

This project does not include:

Remediation or correction of pre-existing moisture leaks, if any. Replacement, repair, or upgrade of campus or building infrastructure, if needed, beyond the point of connection for this project.

DECISION-MAKING

The College and the District will make a final decision regarding the scope and funding of the project.

The options are:

- 1. Revert to Compliance-Only Project
- 2. Proceed to Base Scope Larger Project

To avoid cost increases associated with delay, this decision must be completed by the end of November 2018. If proceeding with the Larger Project, Board action to establish the funding and approve expansion of the existing design contract must be completed in December 2018.



LRC - State & Measure G

NOLL & TAM ARCHITECTS
PRIME ARCHITECT

MANTLE LANDSCAPE ARCHITECTURE LANDSCAPE ARCHITECT

MARK CAVAGNERO ASSOCIATES DESIGN ARCHITECT

KAD SMITH
OUTREACH COORDINATOR

















































Theater Modernization – State & Measure G







Science Building – Measure G

ASF: 40,860

GSF at 65% net to gross: 61,795

Replacement of Existing Labs:


- Biology, Anatomy, Physiology (5,295 ASF)
- Chemistry, Physics (9,017 ASF)
- ∘ *Math (bldg. G 2,979 ASF)*
- ∘ Electronics (bldg. A 3,189 ASF)
- ∘ Geography (bldg. A 979 ASF)

Replacement of Classrooms

- Classrooms Supporting Science (bldgs. A & B 10,804 ASF)
- Large Lecture (Forum 4,495 ASF)
- Office Supporting Science (bldgs. A & B 2,306 ASF)
- ∘ Offices supporting Electronics (bldg. A − 399 ASF)
- ∘ Offices supporting Math (bldg. G 157 ASF)
- Study areas supporting Science (bldgs. A & B 340 ASF)
- ∘ Study areas supporting Math (bldg. G 200 ASF)


Data Source: Merle Cannon, IPP and Fusion Consultant


Planning Sequence
















3D Planning Sequence






























Questions?